

PTCS® Ground Source Heat Pump Form (required)

All fields must be completed. Work must be performed by one or more technicians certified in PTCS and/or IGSHPA. Multiple technicians may be employed to meet these certification requirements, but all must be present at the time of the install.

- 1) **Enter data on a mobile device or computer** at ptcs.bpa.gov using the installing technician's account. Issues entering data? Submit this form for entry:
 - Customers of Bonneville Power Administration (BPA) utilities: email ResHVAC@bpa.gov, fax to 1.877.848.4074, or call 1.800.941.3867
- 2) **Submit documentation to the customer utility**, including this form, the Registry Installation Report (found online), and any required backup documentation.

Site Information		Install Date	Electric Utility	
PTCS Tech Name	PTCS Tech #	IGSHPA Tech Name		IGSHPA #
Installation Site Address		Site City	Site State	Site Zip
Home Type: <input type="checkbox"/> Existing Site Built <input type="checkbox"/> New Construction Site Built <input type="checkbox"/> Manufactured: # of Sections <input type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3				
Heated Area: Sq Ft		Foundation Type (Site Built): <input type="checkbox"/> Crawlspace <input type="checkbox"/> Full Basement <input type="checkbox"/> Half Basement <input type="checkbox"/> Slab		
Existing Heating System Being Replaced (If new home, indicate heating system installed): <input type="checkbox"/> Electric Forced Air w/out AC <input type="checkbox"/> Electric Forced Air w/ AC <input type="checkbox"/> Electric Zonal <input type="checkbox"/> Air Source Heat Pump <input type="checkbox"/> Ground Source Heat Pump <input type="checkbox"/> Natural Gas Furnace (Gas Company: _____) <input type="checkbox"/> Other Non-Electric Space Heating: _____				
Back up Heat: <input type="checkbox"/> None <input type="checkbox"/> Electric Forced Air <input type="checkbox"/> Electric Zonal <input type="checkbox"/> Natural Gas Furnace <input type="checkbox"/> Non-Electric Space Heating				

New Heat Pump Equipment Data

**PTCS requires GSHPs to be Energy Star qualified. Visit energystar.gov.*

*ENERGY STAR®? <input type="checkbox"/> Y <input type="checkbox"/> N		AHRI#	<input type="checkbox"/> Closed Loop <input type="checkbox"/> Open Loop <input type="checkbox"/> Pond	<input type="checkbox"/> Vertical Loop <input type="checkbox"/> Horizontal Loop	<input type="checkbox"/> Forced Air Furn. <input type="checkbox"/> Hydronic
Heat Pump Make		Heat Pump Model #		Capacity (tons)	
<input type="checkbox"/> Non-Variable Speed HP <input type="checkbox"/> Variable Speed HP		What is the Balance Point? _____ Provide BP documentation to utility.		Are the refrigeration piping/other penetrations sealed? <input type="checkbox"/> Yes <input type="checkbox"/> No	
For Closed Loop Systems Total external loop length: _____ft		For Horizontal ground loop Average in-ground loop depth: _____ft.		For Vertical Loop No. _____ and depth _____ ft. of boreholes	
For Open Loop Systems Supply side depth (elevation difference between water source and heat pump): _____ft. Return water: Re-injected into ground. Re-injection depth (elevation difference between heat pump and re-injection point): _____ft. Discharged onto the surface. Specify surface: _____					

True Flow Test

Not necessary for Water to Water systems.

Testing Mode Used: <input type="checkbox"/> Heating <input type="checkbox"/> Cooling		External Static Pressure		Plate Location: <input type="checkbox"/> Air Handler <input type="checkbox"/> Return Grille <input type="checkbox"/> Other:		Units: <input type="checkbox"/> Pa <input type="checkbox"/> H2O	
Plate Size	Plate 1 <input type="checkbox"/> 14 <input type="checkbox"/> 20	Plate 2 <input type="checkbox"/> 14 <input type="checkbox"/> 20	Plate 3 <input type="checkbox"/> 14 <input type="checkbox"/> 20	True Flow Test Notes			
NSOP [A]							
TFSOP [B]							
Plate Pressure							
Correction Factor [C] = $\sqrt{([A]/[B])}$ or from table							
Raw Flow CFM from tables [D]							
Corrected Flow CFM = [C] x [D]				Total CFM	CFM/ton		

Auxiliary Heating System

Auxiliary (strip) heat lockout: greater than 30°F Other (specify):

Flow Rate in GPM

**For GPM flow rate use manufacture's startup instructions, numbers in PTCS specs, or measure directly.*

Loop In Pressure [A]	Loop Out Pressure [B]	Pressure Drop [A-B]
GPM flow rate from Mfg. table*	Calculate GPM/ton	GPM/ton requirement met: <input type="checkbox"/> Y <input type="checkbox"/> N

PTCS Commissioned Ground Source Installation Checklist

Temperature Rise/Drop across Ground Loop. Tests to be performed w/o desuperheater after 15 min continuous operation.					
Mode unit tested in: <input type="checkbox"/> Heating <input type="checkbox"/> Cooling					
Existing Condition	Cooling	Heating	After Adjusted Cond. (If necessary)	Cooling	Heating
Loop in Temp.	°F	°F	Loop in Temp.	°F	°F
Loop out Temp.	°F	°F	Loop out Temp.	°F	°F
Temp. Diff.	°F	°F	Temp. Diff.	°F	°F
Target Diff.**	°F	°F	Target Diff.**	°F	°F
Temperature Rise/Drop across Air Coil Check after 15 minutes of continuous operation.					
Existing Condition	Cooling	Heating	After Adjusted Cond. (If necessary)	Cooling	Heating
Supply Air Temp.	°F	°F	Supply Air Temp.	°F	°F
Return Air Temp.	°F	°F	Return Air Temp.	°F	°F
Temp. Diff.	°F	°F	Temp. Diff.	°F	°F
Target Diff.**	°F	°F	Target Diff.**	°F	°F

****Refer to manufacturer's installation guide for target loop and air-side temperature splits. If measured splits do not meet the manufacturer's specifications, repair and re-test until specs are met**

Notes

Closed Loop GSHP Specification Requirements Checklist (Specification dated October 4, 2011)

Installation	Equipment, including filter(s), is accessible. <input type="checkbox"/> Y <input type="checkbox"/> N	All direct potable water connections protected by approved backflow prevention devices. <input type="checkbox"/> Y <input type="checkbox"/> N		
Pump(s)	≤ 165 Watts/nominal ton and sized to provide 3 GPM/ton. <input type="checkbox"/> Y <input type="checkbox"/> N	Pumps are cast iron and or bronze. <input type="checkbox"/> Y <input type="checkbox"/> N	Flow centers have filling and air purge ports. <input type="checkbox"/> Y <input type="checkbox"/> N	
Pipe	HDPE & PEX piping rated/designed for GSHP systems per IGSHPA. <input type="checkbox"/> Y <input type="checkbox"/> N	HDPE socket weld, electro-fusion, or butt weld. <input type="checkbox"/> Y <input type="checkbox"/> N	Only non-metallic connections on PEX. <input type="checkbox"/> Y <input type="checkbox"/> N	
Controls	Installed auxiliary heat capacity does not exceed 125 percent of the heating design load. <input type="checkbox"/> Y <input type="checkbox"/> N	Auxiliary heat does not operate during a 1 st stage heating call, except in emergency heat. <input type="checkbox"/> Y <input type="checkbox"/> N		
Horizontal Loops <input type="checkbox"/> NA	Designed and sized for 30°F min Entering Water Temperature (EWT). <input type="checkbox"/> Y <input type="checkbox"/> N			
Vertical Ground Loop <input type="checkbox"/> NA	Designed/sized for 30°F min EWT. <input type="checkbox"/> Y <input type="checkbox"/> N	Detailed drilling log for boreholes. <input type="checkbox"/> Y <input type="checkbox"/> N	Boreholes grouted correctly. <input type="checkbox"/> Y <input type="checkbox"/> N	
Pond/Lake Loop <input type="checkbox"/> NA	Heat exchanger is installed beneath at least 8 feet of water in all seasons and designed/sized for 30°F min EWT. <input type="checkbox"/> Y <input type="checkbox"/> N			
Hydronic Systems <input type="checkbox"/> NA	Newly poured concrete slabs designed for 100°F design water delivery temperatures. <input type="checkbox"/> Y <input type="checkbox"/> N	Insulation R-15 4' perimeter and R-10 under the rest of the slab. <input type="checkbox"/> Y <input type="checkbox"/> N		
Desuperheater <input type="checkbox"/> NA	Approved for model by manufacturer. <input type="checkbox"/> Y <input type="checkbox"/> N	Vented double-wall heat exchanger. <input type="checkbox"/> Y <input type="checkbox"/> N	Constructed of copper, cupronickel, or stainless. <input type="checkbox"/> Y <input type="checkbox"/> N	
Desuperheater Pump <input type="checkbox"/> NA	Is rated by UL or ETL-US. <input type="checkbox"/> Y <input type="checkbox"/> N	Bronze construction. <input type="checkbox"/> Y <input type="checkbox"/> N	Potable water rated. <input type="checkbox"/> Y <input type="checkbox"/> N	
Desuperheater Preheat Tank <input type="checkbox"/> NA	IAPMO/NSF/GAMA rated electric tank manufacturer. <input type="checkbox"/> Y <input type="checkbox"/> N	GAMA EF rating 0.93. <input type="checkbox"/> Y <input type="checkbox"/> N	Glass Lined Steel tank, 50 gal min size. <input type="checkbox"/> Y <input type="checkbox"/> N	