

BPA Transmission Plan 2019-2018 Project Comparison List

Area	PROJECT	2018 T Plan	2019 T Plan	NOTES / CHANGE
Sea/Tac	Monroe-Novely 230 kV line upgrade	2020	2021	Delayed one year (to 2021)
Portland	Keeler 500/230 kV transformer retermination	2019	Completed 2019	Completed 2019
Portland	Carlton Upgrades	2020	2021	Delayed one year (to 2021)
Portland	Forest Grove – McMinnville 115 kV Line Upgrade	-	2021	New Project
Salem/Albany	Chemawa-Salem 115 disconnect switch	2019	Completed 2019	Completed 2019
Eugene	Lane 230 kV BSB	2018	-	Completed 2018
Eugene	Alvey-Lookout Point 115 No.1 & No.2 lines - install transfer trip	2019	2022	Delayed to 2022
Eugene	Alvey 115 kV Bus Sect. Breaker addition	2021	2022	Delayed one year (to 2022)
Olympic Peninsula	Kitsap 115 kV shunt capacitor re-locate	2021	2022	Delayed one year (to 2022)
Tri-Cities	McNary-Grandview 115 Rebuild	2018	Completed 2018	Completed 2018
Tri-Cities	McNary-Paterson tap 115 kV	2020	2022	Delayed to 2022
Tri-Cities	Richland-Stevens Drive 115 kV line	2022	2024	Note: Expected in service date is 2023 based on latest available information
Tri-Cities	Jones Canyon 230 kV shunt reactor addition	-	2022	2022 in-service date
Tri-Cities	South Tri-Cities Reinforcement	Long-Range Plan	TBD	Project is currently in scoping phase
Longview	Longview 230/115 kV Transformer Addition	2021	2022	Note: Estimated in service date is 2021 based on latest available information
Mid-C	Northern Mid-Columbia Reinforcement	2019	2021	Delayed two years (to 2021)
Mid-C	Columbia 230 kV Bus Tie Breaker and Bus Sect. Breaker addition	2019	2021	Delayed two years (to 2021)
Southwest Washington Coast	Upgrade Holcomb-Naselle 115 kV	2021	2021	This project is experiencing delays due to environmental requirements.
Centralia/Chehalis	Silver Creek Substation Reinforcements	2020	2022	Delayed two years (to 2022)
Centralia/Chehalis	Paul Reactor addition	2018	Completed 2019	Completed 2019
Northwest Montana	Conkelley Substation Retirement	-	2024	New Project
Southeast Idaho/Northwest Wyoming	Palisades-Snake River 115 kV TT	2019	2019	Note: This project is no longer a BPA responsibility. The estimated in service date is 2020.
Idaho/Northwest Wyoming	Spar Canyon 230 kV Reactor Addition	2021	2022	Delayed by one year (to 2022)



Idaho/Northwest Wyoming	Lost River 230 kV Breaker addition	2019	2022	Delayed by three years (to 2022)
Idaho/Northwest Wyoming	Drummond upgrade	2018	Completed 2018	Completed
Idaho/Northwest Wyoming	Teton 115 kV Bus Tie Breaker addition	2018	Completed 2018	Completed
South Oregon Coast	Lane-Wendson 115 kV #1 line upgrade	2018	Completed 2018	Completed
South Oregon Coast	Wendson 115 kV Bus Tie Breaker addion	2021	2023	Delayed two years (to 2023)
South Oregon Coast	Fairview 115 kV Reactor addition	2022	2023	Delayed one year (to 2023)
DeMoss/Fossil	De Moss 69 kV shunt capacitor addition	2018	Completed 2019	Completed
DeMoss/Fossil	Fossil 69 kV reactor addition	2018	Completed 2018	Completed
Okanogan	Grand Coulee– Foster Creek (Nilles Corner) 115 kV Line Upgrade	-	2021	New project

