

Major Capital Projects¹ - End-of-Project Target Performance

Q2 2017

Project	Description	Direct Capital \$M ²			In-Service Date	
		Target	Forecast	Actual ³	Target	Forecast
Transmission						
Sustain Steel Program Defective Damper Replacements	Replace approximately 1,700 miles of defective PPI spacer dampers.	\$ 34.4	\$ 34.2	\$ 29.4	9/30/14	12/28/18
500 kV Spare Transformer Project	Acquire 5 spares and relocate 2 existing transformers to be used as spares. The spares will be placed strategically across the system.	\$ 41.0	\$ 51.8	\$ 51.3	12/31/13	6/3/19
Fleet Mobile Equipment Replacement FY14-16	Heavy duty and specialized vehicle replacement program for FY14-16	\$ 16.4	\$ 12.9	\$ 9.6	9/30/16	7/30/17
Fleet Mobile Equipment Replacement FY17-19	Heavy duty and specialized vehicle replacement program for FY17-19	\$ 17.2	\$ 17.2	\$ -	9/30/19	9/30/19
#KC SONET Phase II Spur Healing	Complete the digital microwave and radio conversion in Oregon.	\$ 18.0	\$ 13.5	\$ 13.3	12/31/15	12/30/19
#NC Analog Microwave Replacement	Complete the digital microwave and radio conversion in NW Washington.	\$ 9.5	\$ 9.1	\$ 8.3	12/31/15	3/31/20
Alvey Substation 500 kV Shunt Reactor	Add a 500 kV shunt reactor for voltage stabilization.	\$ 10.9	\$ 9.9	\$ 9.4	4/30/12	12/30/16
NEPA - I-5 Corridor Reinforcement	Conduct NEPA study, preliminary engineering and design.	\$ 85.0	\$ 94.3	\$ 88.5	12/31/15	11/30/17
Big Eddy - Knight (West of McNary Reinforcement Group 2)	New 500 kV substation and 28 miles of 500 kV transmission line.	\$ 180.0	\$ 197.0	\$ 192.3	11/30/14	11/30/17
Ross - Schultz Fiber Replacement	Replace the obsolete and limited 36 strand fiber with standard 72 strand fiber.	\$ 34.0	\$ 36.5	\$ 17.6	9/15/17	11/16/20
#DC Microwave Analog Spur Replacement	Complete the digital microwave and radio conversion in Northeast Washington.	\$ 39.5	\$ 35.2	\$ 35.0	8/30/17	7/15/18
P25 Two-Way Mobile Radio Upgrade	Replace and upgrade the mobile radio system to P25 technology.	\$ 64.5	\$ 57.7	\$ 13.8	9/30/17	12/22/23
Puget Sound Area Northern Intertie (PSANI) Memorandum of Agreement	Install a 500/230 kV transformer bank addition at Raver Substation.	\$ 56.4	\$ 38.5	\$ 27.3	9/30/16	12/2/18
Lower Valley Area Reinforcement (Hooper Springs)	Construct substation and 24 miles of line to address reliability issues in the Lower Valley Area.	\$ 63.8	\$ 66.1	\$ 21.0	9/30/17	11/30/18
#JC Microwave Upgrade	Complete the digital conversion for the upper part of the #JC communications ring.	\$ 13.5	\$ 13.8	\$ 10.2	9/1/18	9/1/18
Operational Multi-Gigabit Ethernet Transport (OMET)	Communications upgrade and replacement to ensure adequate capacity and compatibility for emerging requirements.	\$ 43.5	\$ 46.5	\$ 17.8	3/30/17	12/28/18
McNary Substation - Additional 500 kV Transformer	Install an additional transformer bank to handle increased loading.	\$ 20.2	\$ 28.8	\$ 28.1	5/30/17	2/15/17
Paul Substation Shunt Reactor Addition	Install an additional reactor in the Portland area for voltage control.	\$ 9.5	\$ 15.0	\$ 12.1	4/30/16	6/30/17
Spare Transformers for Hub Wind Sites	Add a spare 500/230 kV single phase transformer at John Day, Rock Creek, Slatt and Central Ferry substations.	\$ 18.6	\$ 19.6	\$ 7.6	10/15/18	1/31/19
PMU Additions FY15-17	Install additional phasor measurement units to monitor system performance to comply with NERC/WECC standards.	\$ 7.6	\$ 8.1	\$ 5.1	9/30/2018 and milestones	5/27/17
Midway-Grandview No. 1 Line Upgrade	Rebuild 25 mile line to avoid risk of thermal overload.	\$ 18.6	\$ 12.9	\$ 5.9	4/30/18	4/30/18
Kalispell - Hot Springs Fiber	Install fiber optic cable and associated SONET, RAS and transfer trip equipment.	\$ 7.9	\$ 6.2	\$ 0.1	6/30/19	6/30/19

This information has been made publicly available by BPA on 5/3/2017 and contains information not sourced directly from BPA financial statements.

¹ Includes capital projects authorized at the agency level since August 2007

² Direct capital costs exclude AFUDC and overheads

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential

Major Capital Projects¹ - End-of-Project Target Performance

Q2 2017

Project	Description	Direct Capital \$M ²			In-Service Date	
		Target	Forecast	Actual ³	Target	Forecast
Transmission - continued						
Sundial Land Acquisition	Purchase property for future expansion near the existing Troutdale Substation.	N/A ⁴	N/A ⁴	\$ 0.1	9/30/17	9/30/17
Quenett Creek Substation L0380	Construct new substation and associated line work to serve additional N. Wasco PUD load.	\$ 39.8	\$ 39.8	\$ -	6/30/19	6/30/19
Steel Lines Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$6.0 to \$8.0	\$ 8.0	\$ 0.7	9/30/17	9/30/17
Wood Pole Lines Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$29.0 to \$36.0	\$ 36.0	\$ 11.8	9/30/17	9/30/17
Access Roads Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$16.0 to \$21.0	\$ 21.0	\$ 6.9	9/30/17	9/30/17
Land and Land Rights Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$5.0 to \$7.0	\$ 7.0	\$ 1.1	9/30/17	9/30/17
AC Substations Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$57.0 to \$71.0	\$ 71.0	\$ 10.6	9/30/17	9/30/17
System Telecommunications Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$16.0 to \$20.0	\$ 20.0	\$ 9.6	9/30/17	9/30/17
Power Systems Control Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$13.0 to \$17.0	\$ 16.5	\$ 4.8	9/30/17	9/30/17
System Protection and Control Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$15.0 to \$20.0	\$ 19.7	\$ 5.7	9/30/17	9/30/17
Control Center Sustain Program FY 2017	One-year asset replacement plan based on asset strategy analysis.	\$6.0 to \$8.0	\$ 6.5	\$ 1.3	9/30/17	9/30/17
Federal Hydro						
Grand Coulee and Hungry Horse SCADA Replacement	Replace SCADA systems at Grand Coulee and Hungry Horse.	\$ 46.8	\$ 69.2	\$ 54.3	9/30/15	9/1/20
Grand Coulee Pre Overhaul - Winding Replacement G19, G20	Replace the stator core and windings on units G19 and G20.	\$ 26.3	\$ 26.3	\$ 2.0	5/31/13	12/31/18
Grand Coulee Stator Windings, Cores and Spare G1-G18	Replace 14 stator cores and windings. G4,5,7,9 were previously replaced.	\$ 123.0	\$ 123.0	\$ 14.0	12/2/23	12/31/29
Grand Coulee Exciter Replacements G1-G18	Replace the excitation equipment for all 18 units.	\$ 50.6	\$ 26.6	\$ 0.4	12/2/23	7/2/29
Grand Coulee Governor Replacements G1-G18	Replace the governors and related equipment for all 18 units.	\$ 10.9	\$ 10.9	\$ 0.3	12/2/23	7/2/29
Grand Coulee Transformer Replacements G11-G18	Replace 24 single-phase transformers in the Right Powerhouse.	\$ 32.5	\$ 32.6	\$ 0.5	10/31/18	12/2/24
Grand Coulee - Keys Pump Generating Station - Reliability	Replacements and upgrades to maintain current station capability.	\$ 66.6	\$ 66.3	\$ 9.4	9/30/24	3/31/24

This information has been made publicly available by BPA on 5/3/2017 and contains information not sourced directly from BPA financial statements.

¹ Includes capital projects authorized at the agency level since August 2007

² Direct capital costs exclude AFUDC and overheads

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential

Major Capital Projects¹ - End-of-Project Target Performance

Q2 2017

Project	Description	Direct Capital \$M ²			In-Service Date	
		Target	Forecast	Actual ³	Target	Forecast
Federal Hydro - continued						
Grand Coulee G22 - G23 Wicket Gate Replacements	Replace the deteriorating wicket gates.	\$ 9.0	\$ 9.0	\$ 4.4	11/1/18	11/1/18
Grand Coulee Firehouse	Build a stand-alone fire station to replace the facility currently housed in the pump-generating plant.	N/A ⁴	N/A ⁴	\$ 1.6	1/1/18	4/30/18
Chief Joseph Turbine Runner Replacements Units 1 - 16	Replace the turbine runners and rehabilitate the turbines on units 1 - 16.	\$ 166.0	\$ 181.9	\$ 167.0	9/30/17	9/4/17
Chief Joseph Governor Replacement	Upgrade the 27 governors with digital controls and replace associated equipment.	\$ 10.7	\$ 10.7	\$ 7.8	8/19/17	8/16/17
The Dalles Transformer Replacements	Replace 7 transformer banks - TA, T1, T3, T5, T6, T7, T8	\$ 37.0	\$ 35.8	\$ 3.7	5/9/19	5/9/19
The Dalles Fish Unit Breaker Replacement	Replace the two fish attraction unit breakers and associated bus work.	N/A ⁴	N/A ⁴	\$ 1.1	9/30/19	9/30/19
McNary Governor Replacement	Upgrade the 14 governors in the McNary powerhouse with digital controls.	N/A ⁴	N/A ⁴	\$ 2.3	1/29/18	4/30/21
McNary 4160/480V Station Service Upgrade	Replace and upgrade the station service distribution system.	\$ 36.0	\$ 45.1	\$ 29.9	12/3/18	12/3/18
McNary Turbine Design and Replacement	Replace turbine runners 1 - 14 and rewind units 5, 13 and 14.	N/A ⁴	N/A ⁴	\$ 4.2	6/30/31	6/30/31
Bonneville Powerhouse 1 Main Unit Breakers and Station Service	Replace oil-filled original equipment breakers and reconfigure and modernize the station service.	\$ 42.0	\$ 36.0	\$ 14.2	4/20/18	3/20/18
John Day Turbine Hub Upgrades	Rebuild and upgrade up to five turbine runner hubs. Four additional hubs may be rebuilt under a future amendment to this project.	N/A ⁴	N/A ⁴	\$ 1.6	12/31/18	11/17/22
John Day Draft Tube Bulkheads and Intake Gates	Purchase two sets of draft tube bulkheads and one set of intake gates for additional de-watering.	\$ 11.9	\$ 8.5	\$ 7.0	9/4/18	10/12/18
John Day Emergency Gantry Crane	Replace the 348 ton emergency intake gantry crane.	N/A ⁴	N/A ⁴	\$ 0.9	2/1/20	2/1/20
Dworshak U3 Stator and Coolers	Replace the winding, core and air coolers.	\$ 18.2	\$ 14.7	\$ 7.0	6/1/17	7/3/17
Ice Harbor Turbine Runner Replacement	Replace poor condition turbine runners in units 1, 2 & 3 with a more fish-friendly design.	\$ 97.0	\$ 97.0	\$ 36.1	3/31/20	3/31/20
Ice Harbor Stator Winding Replacements	Replace the stator windings for units 1,2 and 3.	N/A ⁴	N/A ⁴	\$ 0.6	3/31/20	4/1/19
Lower Granite U1 Linkage Upgrade	Upgrade the U1 turbine linkage to restore full Kaplan capability.	\$ 7.6	\$ 7.2	\$ 4.2	9/9/16	4/28/17
Lower Monumental U1 Linkage Refurbishment	Refurbish turbine linkage and rewind generator.	\$ 14.8	\$ 16.8	\$ 9.2	3/1/16	2/19/18
Hungry Horse Crane Replacements	Replace two powerhouse bridge cranes, forebay gantry crane, machine shop crane and valve house crane.	N/A ⁴	N/A ⁴	\$ 0.6	9/30/20	9/30/20
Black Canyon Third Generating Unit	Add a third generating unit at Black Canyon. The capacity of the unit will be between 10 and 15 MW.	N/A ⁴	N/A ⁴	\$ 7.1	12/31/14	9/1/21
Black Canyon Switchyard Replacement	Replace and relocate the switchyard.	\$ 8.7	\$ 8.7	\$ -	5/1/19	4/23/21
Palisades Turbine Rehabilitation and Runner Replacement	Replace the turbine runners and rehabilitate the turbines on the four Palisades units.	\$ 28.8	\$ 30.2	\$ 29.7	5/31/16	5/31/17
Willamette Valley and Lost Creek GDACS	Install Generic Data Acquisition and Control Systems to replace existing SCADA systems.	\$ 9.0	\$ 9.0	\$ 2.7	1/1/20	1/1/20

This information has been made publicly available by BPA on 5/3/2017 and contains information not sourced directly from BPA financial statements.

¹ Includes capital projects authorized at the agency level since August 2007

² Direct capital costs exclude AFUDC and overheads

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential

Major Capital Projects¹ - End-of-Project Target Performance

Q2 2017

Project	Description	Direct Capital \$M ²			In-Service Date	
		Target	Forecast	Actual ³	Target	Forecast
Facilities						
Ross HMEM Garage	Construct a Heavy Mobile Equipment Mechanic facility on the Ross Complex.	N/A ⁴	N/A ⁴	\$ 0.0	12/31/19	12/31/19
Ross Maintenance Headquarters	Construct a maintenance HQ office building, high-bay structure and lay-down storage area on the Ross complex.	\$ 20.6	\$ 19.6	\$ 10.9	12/31/17	10/23/17

Summary			
Transmission	\$ 1,034.8	\$ 1,070.3	\$ 656.3
Federal Hydro	853.4	865.5	423.8
Facilities	20.6	19.6	10.9
Total	\$ 1,908.8	\$ 1,955.4	\$ 1,091.0

This information has been made publicly available by BPA on 5/3/2017 and contains information not sourced directly from BPA financial statements.

¹ Includes capital projects authorized at the agency level since August 2007

² Direct capital costs exclude AFUDC and overheads

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential