

PTCS® Ground Source Heat Pump Optional Data Collection Tool

All fields must be completed. Work must be performed by one or more technicians certified in PTCS and/or IGSHPA. Multiple technicians may be employed to meet these certification requirements, but all must be present at the time of the install.

- 1) **Enter data on a mobile device or computer** at ptcs.bpa.gov using the installing technician's account. Issues entering data? Submit this form for entry:
 - Customers of Bonneville Power Administration (BPA) utilities: email ResHVAC@bpa.gov, fax to 1.877.848.4074, or call 1.800.941.3867
- 2) **Submit documentation to the customer utility**, including this form, the Registry Installation Report (found online), and any required backup documentation.

Site Information		Install Date	Electric Utility	
PTCS Tech Name	PTCS Tech #	IGSHPA Tech Name		IGSHPA #
Installation Site Address		Site City	Site State	Site Zip
Home Type: <input type="checkbox"/> Existing Site Built <input type="checkbox"/> New Construction Site Built <input type="checkbox"/> Manufactured: # of Sections <input type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3				
Heated Area: Sq Ft		Foundation Type (Site Built): <input type="checkbox"/> Crawlspace <input type="checkbox"/> Full Basement <input type="checkbox"/> Half Basement <input type="checkbox"/> Slab		
Existing Heating System Being Replaced (If new home, indicate heating system installed): <input type="checkbox"/> Electric Forced Air w/out AC <input type="checkbox"/> Electric Forced Air w/ AC <input type="checkbox"/> Electric Zonal <input type="checkbox"/> Air Source Heat Pump <input type="checkbox"/> Ground Source Heat Pump <input type="checkbox"/> Natural Gas Furnace (Gas Company: _____) <input type="checkbox"/> Other Non-Electric Space Heating: _____				
Back up Heat: <input type="checkbox"/> None <input type="checkbox"/> Electric Forced Air <input type="checkbox"/> Electric Zonal <input type="checkbox"/> Natural Gas Furnace <input type="checkbox"/> Non-Electric Space Heating				

New Heat Pump Equipment Data

**PTCS requires GSHPs to be Energy Star qualified. Visit energystar.gov.*

*ENERGY STAR®? <input type="checkbox"/> Y <input type="checkbox"/> N	AHRI#	<input type="checkbox"/> Closed Loop <input type="checkbox"/> Open Loop <input type="checkbox"/> Pond	<input type="checkbox"/> Vertical Loop <input type="checkbox"/> Horizontal Loop	<input type="checkbox"/> Water-Water <input type="checkbox"/> Water-Air
Heat Pump Make		Heat Pump Model #		
Is equipment sized to meet PTCS Specs? Provide BP documentation to utility. <input type="checkbox"/> Yes <input type="checkbox"/> No		Capacity (tons)		With Desuperheater? Yes <input type="checkbox"/> No <input type="checkbox"/>
For Closed Loop Systems Total external loop length: _____ ft		For Horizontal ground loop Average in-ground loop depth: _____ ft.		For Vertical Loop No. _____ and depth _____ ft. of boreholes
For Open Loop Systems Supply side depth (elevation difference between water source and heat pump): _____ ft. Return water: Re-injected into ground. Re-injection depth (elevation difference between heat pump and re-injection point): _____ ft. Discharged onto the surface. Specify surface: _____				

Air Flow Test True Flow Plate Type: Original Digital/Bluetooth

Not necessary for Water to Water systems.

Testing Mode Used: <input type="checkbox"/> Heating <input type="checkbox"/> Cooling		External Static Pressure <i>Does not apply to W-W Systems</i>		Plate Location: <input type="checkbox"/> Air Handler <input type="checkbox"/> Return Grille <input type="checkbox"/> Other: _____		Units: <input type="checkbox"/> Pa <input type="checkbox"/> H2O	
Plate Size	Plate 1 <input type="checkbox"/> 14 <input type="checkbox"/> 20	Plate 2 <input type="checkbox"/> 14 <input type="checkbox"/> 20	External Static Pressure - CFM Manufacturer Lookup Table				
NSOP [A]			1. Use manufacturer lookup table to determine total airflow. 2. Calculate CFM/ton 1. Total Airflow 2. CFM/ton				
TFSOP [B]			<i>Air Flow Notes</i>				
Plate Pressure							
Correction Factor [C] = $\sqrt{[A]/[B]}$ or from table							
Raw Flow CFM from tables [D]							
Corrected Flow CFM = [C] x [D]			True Flow Total CFM		True Flow CFM/ton		

Digital/Bluetooth True Flow Test												
1. Plate Location			2. Capacity			3. True Flow Total CFM			4. True Flow CFM/ton			
Air Handler			Plate 1	Plate 2		Plate 1	Plate 2		True Flow Total CFM	Plate 1	Plate 2	True Flow CFM/ton
Return Grille Other:												

Auxiliary Heating System

Auxiliary (strip) heat lockout does not engage at outdoor temperatures above 30 deg: Yes No Other (specify):

Flow Rate in GPM

**For GPM flow rate measure directly.*

Loop In Pressure [A]		Loop Out Pressure [B]		Pressure Drop [A-B]	
GPM flow rate from Mfg. table*		Calculate GPM/ton		GPM/ton requirement met: <input type="checkbox"/> Y <input type="checkbox"/> N	

PTCS Commissioned Ground Source Installation Checklist

Temperature Rise/Drop across Ground Loop. Tests to be performed w/o desuperheater after 15 min continuous operation.					
Mode unit tested in: <input type="checkbox"/> Heating <input type="checkbox"/> Cooling					
Existing Condition	Cooling	Heating	After Adjusted Cond. (If necessary)	Cooling	Heating
Loop in Temp.	°F	°F	Loop in Temp.	°F	°F
Loop out Temp.	°F	°F	Loop out Temp.	°F	°F
Temp. Diff.	°F	°F	Temp. Diff.	°F	°F
Target Diff.**	°F	°F	Target Diff.**	°F	°F
Temperature Rise/Drop across Air Coil Check after 15 minutes of continuous operation.					
Existing Condition	Cooling	Heating	After Adjusted Cond. (If necessary)	Cooling	Heating
Supply Air Temp.	°F	°F	Supply Air Temp.	°F	°F
Return Air Temp.	°F	°F	Return Air Temp.	°F	°F
Temp. Diff.	°F	°F	Temp. Diff.	°F	°F
Target Diff.**	°F	°F	Target Diff.**	°F	°F

***Refer to manufacturer's installation guide for target loop and air-side temperature splits. If measured splits do not meet the manufacturer's specifications, repair and re-test until specs are met*

Notes